




EXTENSION OF TIME PROPOSAL

1	Name of work	providing Cement Concrete Road and drain at Somireswara Colony in W.M.P. 15, Byatarayanapur
2	Amount of Work Portion	
3	Estimated Cost	12.00 lacs
4	Name of contractor	M/S KSHOL
5	Agreement No.	275/20 01.02.2013
6	No. and date under which work order issued	
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	11 months
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expiry of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Small BWSR work under progress at work spot, hence the delay in completion of work, for kind approval without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	
23	Remarks of the CE with the daily rate of penalty proposed	


 Assistant Engineer
 ಸಹಾಯಕ ಅಭಿಯಂತರರು
 ವಿ.ಬಿ.ಎಂ.ಪಿ. ಬಾಹ್ಯಾಂಗವನ್ನು ಉಪ ವಿಭಾಗ

 Executive Engineer
 Byatarayanapura Division


 Assistant Executive Engineer
 Byatarayanapura Sub Division,
 B.B.M.P. Bangalore

 Chief Engineer
 Yelahanka Zone, Bangalore-92
 Yelahanka Zone
 Bruhat Bangalore Mahanagara
 Bangalore 92